

| ID | Task Mode | Task Name | Duration | Start | Finish | Predecessors | Successors | 2023 | | | | | | | | | | | | 2024 |
|-----|-----------|--|----------|--------------|--------------|--------------|------------|--------------------------------------|-------------|-------------|-------------|-------------|-----|-----|-----|-----|-----|-----|-----|------|
| | | | | | | | | Qtr 1, 2023 | Qtr 2, 2023 | Qtr 3, 2023 | Qtr 4, 2023 | Qtr 1, 2024 | | | | | | | | |
| | | | | | | | | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan |
| 1 | | Shoalhaven Landslips - Contract Program (DRY WEATHER) | 556 days | Tue 14/02/23 | Wed 9/07/25 | | | [Gantt bar spanning from Feb to Dec] | | | | | | | | | | | | |
| 2 | | PRELIMINARIES | 321 days | Tue 14/02/23 | Tue 2/07/24 | | | [Gantt bar spanning from Feb to Dec] | | | | | | | | | | | | |
| 3 | | Contract Documentation | 9 days | Tue 14/02/23 | Wed 1/03/23 | | | [Gantt bar in Jan] | | | | | | | | | | | | |
| 7 | | Project Documentation Submission | 52 days | Wed 15/02/23 | Fri 5/05/23 | | | [Gantt bar from Feb to May] | | | | | | | | | | | | |
| 15 | | Major Procurement | 114 days | Wed 15/02/23 | Mon 7/08/23 | | | [Gantt bar from Feb to Aug] | | | | | | | | | | | | |
| 39 | | Pre Works Items | 174 days | Tue 14/02/23 | Tue 7/11/23 | | | [Gantt bar from Feb to Nov] | | | | | | | | | | | | |
| 98 | | Milestones | 318 days | Mon 20/02/23 | Tue 2/07/24 | | | [Gantt bar from Feb to Dec] | | | | | | | | | | | | |
| 99 | | MS1 - Bunkers Hill Road | 144 days | Thu 15/06/23 | Wed 31/01/24 | | | [Gantt bar from Jun to Dec] | | | | | | | | | | | | |
| 100 | | AC00088 | 34 days | Thu 15/06/23 | Wed 2/08/23 | | | [Gantt bar in Jun] | | | | | | | | | | | | |
| 101 | | Earthworks | 2 days | Thu 15/06/23 | Fri 16/06/23 | | | [Gantt bar in Jun] | | | | | | | | | | | | |
| 104 | | Specialist Activites (Nails) | 12 days | Thu 13/07/23 | Mon 31/07/23 | | | [Gantt bar in Jul] | | | | | | | | | | | | |
| 107 | | Finishing Activities | 2 days | Tue 1/08/23 | Wed 2/08/23 | | | [Gantt bar in Jul] | | | | | | | | | | | | |
| 110 | | DM00869 | 68 days | Mon 19/06/23 | Mon 25/09/23 | | | [Gantt bar from Jun to Sep] | | | | | | | | | | | | |
| 111 | | Earthworks | 5 days | Mon 19/06/23 | Fri 23/06/23 | | | [Gantt bar in Jun] | | | | | | | | | | | | |
| 114 | | Specialist Activites (Piling & Nails) | 35 days | Tue 1/08/23 | Wed 20/09/23 | | | [Gantt bar from Jul to Sep] | | | | | | | | | | | | |
| 117 | | Finishing Activities | 3 days | Thu 21/09/23 | Mon 25/09/23 | | | [Gantt bar in Sep] | | | | | | | | | | | | |
| 120 | | DM00870 | 88 days | Tue 27/06/23 | Thu 2/11/23 | | | [Gantt bar from Jun to Nov] | | | | | | | | | | | | |
| 121 | | Earthworks | 4 days | Tue 27/06/23 | Fri 30/06/23 | | | [Gantt bar in Jun] | | | | | | | | | | | | |
| 124 | | Specialist Activites (Piling & Nails) | 52 days | Fri 18/08/23 | Thu 2/11/23 | | | [Gantt bar from Aug to Nov] | | | | | | | | | | | | |
| 127 | | Finishing Activities | 0 days | Thu 2/11/23 | Thu 2/11/23 | | | [Gantt bar in Nov] | | | | | | | | | | | | |
| 130 | | DM00549 | 68 days | Tue 8/08/23 | Thu 16/11/23 | | | [Gantt bar from Aug to Nov] | | | | | | | | | | | | |
| 131 | | Earthworks | 24 days | Tue 8/08/23 | Tue 12/09/23 | | | [Gantt bar in Aug] | | | | | | | | | | | | |
| 134 | | Specialist Activites (Piling & Nails) | 36 days | Fri 15/09/23 | Wed 8/11/23 | | | [Gantt bar from Sep to Nov] | | | | | | | | | | | | |
| 137 | | Finishing Activities | 5 days | Fri 10/11/23 | Thu 16/11/23 | | | [Gantt bar in Nov] | | | | | | | | | | | | |
| 140 | | DM00548 | 129 days | Thu 6/07/23 | Wed 31/01/24 | | | [Gantt bar from Jun to Dec] | | | | | | | | | | | | |
| 141 | | Earthworks | 49 days | Thu 6/07/23 | Fri 15/09/23 | | | [Gantt bar from Jun to Sep] | | | | | | | | | | | | |
| 144 | | Specialist Activites (Piling & Nails) | 51 days | Fri 6/10/23 | Wed 20/12/23 | | | [Gantt bar from Oct to Dec] | | | | | | | | | | | | |
| 147 | | Finishing Activities | 17 days | Thu 21/12/23 | Wed 31/01/24 | | | [Gantt bar in Dec] | | | | | | | | | | | | |
| 150 | | MS2 - Woodhill Mountain Road | 122 days | Thu 20/07/23 | Fri 2/02/24 | | | [Gantt bar from Jul to Dec] | | | | | | | | | | | | |
| 151 | | DM00808 | 65 days | Thu 20/07/23 | Tue 24/10/23 | | | [Gantt bar from Jul to Oct] | | | | | | | | | | | | |
| 152 | | Earthworks | 18 days | Thu 20/07/23 | Tue 15/08/23 | | | [Gantt bar in Jul] | | | | | | | | | | | | |
| 155 | | Specialist Activites (Nails) | 46 days | Wed 16/08/23 | Mon 23/10/23 | | | [Gantt bar from Aug to Oct] | | | | | | | | | | | | |
| 158 | | Finishing Activities | 1 day | Tue 24/10/23 | Tue 24/10/23 | | | [Gantt bar in Oct] | | | | | | | | | | | | |
| 161 | | MT00008 | 104 days | Wed 16/08/23 | Fri 2/02/24 | | | [Gantt bar from Aug to Dec] | | | | | | | | | | | | |
| 162 | | Earthworks | 4 days | Wed 16/08/23 | Mon 21/08/23 | | | [Gantt bar in Aug] | | | | | | | | | | | | |
| 165 | | Specialist Activites (Micropiling & Nails) | 54 days | Tue 24/10/23 | Thu 25/01/24 | | | [Gantt bar from Oct to Dec] | | | | | | | | | | | | |
| 168 | | Finishing Activities | 4 days | Tue 30/01/24 | Fri 2/02/24 | | | [Gantt bar in Jan] | | | | | | | | | | | | |
| 171 | | MS3 - Burrier Road | 222 days | Tue 18/07/23 | Tue 2/07/24 | | | [Gantt bar from Jul to Dec] | | | | | | | | | | | | |
| 172 | | SH00288 | 69 days | Tue 18/07/23 | Thu 26/10/23 | | | [Gantt bar from Jul to Oct] | | | | | | | | | | | | |
| 173 | | Earthworks | 6 days | Tue 18/07/23 | Tue 25/07/23 | | | [Gantt bar in Jul] | | | | | | | | | | | | |
| 176 | | Specialist Activites (Piling) | 51 days | Mon 31/07/23 | Fri 13/10/23 | | | [Gantt bar from Aug to Oct] | | | | | | | | | | | | |
| 179 | | Finishing Activities | 9 days | Mon 16/10/23 | Thu 26/10/23 | | | [Gantt bar in Oct] | | | | | | | | | | | | |
| 182 | | SH00292 | 77 days | Wed 26/07/23 | Thu 16/11/23 | | | [Gantt bar from Jul to Nov] | | | | | | | | | | | | |
| 183 | | Earthworks | 6 days | Wed 26/07/23 | Wed 2/08/23 | | | [Gantt bar in Jul] | | | | | | | | | | | | |
| 186 | | Specialist Activites (Piling) | 61 days | Thu 3/08/23 | Wed 1/11/23 | | | [Gantt bar from Aug to Nov] | | | | | | | | | | | | |
| 189 | | Finishing Activities | 10 days | Thu 2/11/23 | Thu 16/11/23 | | | [Gantt bar in Nov] | | | | | | | | | | | | |
| 192 | | DM00890 | 44 days | Mon 7/08/23 | Wed 11/10/23 | | | [Gantt bar from Aug to Oct] | | | | | | | | | | | | |
| 193 | | Earthworks | 6 days | Mon 7/08/23 | Tue 15/08/23 | | | [Gantt bar in Aug] | | | | | | | | | | | | |
| 196 | | Specialist Activites (Piling) | 17 days | Thu 7/09/23 | Wed 4/10/23 | | | [Gantt bar from Sep to Oct] | | | | | | | | | | | | |
| 199 | | Finishing Activities | 5 days | Thu 5/10/23 | Wed 11/10/23 | | | [Gantt bar in Oct] | | | | | | | | | | | | |
| 202 | | SH00282 | 202 days | Wed 16/08/23 | Tue 2/07/24 | | | [Gantt bar from Aug to Dec] | | | | | | | | | | | | |
| 203 | | Earthworks | 13 days | Wed 16/08/23 | Fri 1/09/23 | | | [Gantt bar in Aug] | | | | | | | | | | | | |
| 206 | | Specialist Activites (Piling) | 155 days | Wed 27/09/23 | Tue 4/06/24 | | | [Gantt bar from Sep to Dec] | | | | | | | | | | | | |
| 209 | | Finishing Activities | 18 days | Wed 5/06/24 | Tue 2/07/24 | | | [Gantt bar in Jan] | | | | | | | | | | | | |
| 212 | | MS4 - Foremans Road | 67 days | Mon 18/09/23 | Wed 10/01/24 | | | [Gantt bar from Sep to Dec] | | | | | | | | | | | | |
| 213 | | DM00882 | 61 days | Tue 26/09/23 | Wed 10/01/24 | | | [Gantt bar from Sep to Dec] | | | | | | | | | | | | |
| 214 | | Earthworks | 5 days | Tue 26/09/23 | Wed 4/10/23 | | | [Gantt bar in Sep] | | | | | | | | | | | | |
| 217 | | Specialist Activites (Piling & Mass Blocks) | 17 days | Fri 24/11/23 | Wed 20/12/23 | | | [Gantt bar in Dec] | | | | | | | | | | | | |
| 220 | | Finishing Activities | 4 days | Thu 21/12/23 | Wed 10/01/24 | | | [Gantt bar in Dec] | | | | | | | | | | | | |

| | | | | | | | | | | | | | |
|-----------|--|-----------------|--|--------------------|--|-----------------------|--|----------------|--|--------------------|--|-----------------|--|
| Task | | Summary | | Inactive Milestone | | Duration-only | | Start-only | | External Milestone | | Critical Split | |
| Split | | Project Summary | | Inactive Summary | | Manual Summary Rollup | | Finish-only | | Deadline | | Progress | |
| Milestone | | Inactive Task | | Manual Task | | Manual Summary | | External Tasks | | Critical | | Manual Progress | |



SHOALHAVEN AREA REMEDIATION OF MULTIPLE SLIPS - Construction PROGRAM

Version 2.1 [Printed 20-Jun-2023]

| ID | Task Mode | Task Name | Duration | Start | Finish | Predecessors | Successors | 2023 | | | | | | | | | | | | 2024 | |
|-----|-----------|---|----------|--------------|--------------|--------------|------------|-------------|-------------|-------------|-------------|-------------|-----|-----|-----|-----|-----|-----|-----|------|--|
| | | | | | | | | Qtr 1, 2023 | Qtr 2, 2023 | Qtr 3, 2023 | Qtr 4, 2023 | Qtr 1, 2024 | | | | | | | | | |
| | | | | | | | | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | |
| 223 | | DM00555 | 64 days | Mon 18/09/23 | Thu 21/12/23 | | | | | | | | | | | | | | | | |
| 224 | | Earthworks | 6 days | Mon 18/09/23 | Mon 25/09/23 | | | | | | | | | | | | | | | | |
| 227 | | Specialist Activites (Piling) | 27 days | Wed 8/11/23 | Mon 18/12/23 | | | | | | | | | | | | | | | | |
| 230 | | Finishing Activities | 3 days | Tue 19/12/23 | Thu 21/12/23 | | | | | | | | | | | | | | | | |
| 233 | | MS5 - Wattamolla Road | 233 days | Mon 20/02/23 | Wed 21/02/24 | | | | | | | | | | | | | | | | |
| 234 | | DM00513 | 111 days | Thu 24/08/23 | Wed 21/02/24 | | | | | | | | | | | | | | | | |
| 235 | | Earthworks | 4 days | Thu 24/08/23 | Tue 29/08/23 | | | | | | | | | | | | | | | | |
| 238 | | Specialist Activites (Piling) | 41 days | Tue 21/11/23 | Tue 6/02/24 | | | | | | | | | | | | | | | | |
| 241 | | Finishing Activities | 11 days | Wed 7/02/24 | Wed 21/02/24 | | | | | | | | | | | | | | | | |
| 244 | | DM00863 | 150 days | Mon 20/02/23 | Thu 5/10/23 | | | | | | | | | | | | | | | | |
| 245 | | Earthworks | 129 days | Mon 20/02/23 | Mon 4/09/23 | | | | | | | | | | | | | | | | |
| 248 | | Specialist Activites (Nails) | 13 days | Wed 13/09/23 | Fri 29/09/23 | | | | | | | | | | | | | | | | |
| 251 | | Finishing Activities | 2 days | Wed 4/10/23 | Thu 5/10/23 | | | | | | | | | | | | | | | | |
| 254 | | MS6 - Kangaroo Valley Road | 46 days | Tue 5/09/23 | Mon 13/11/23 | | | | | | | | | | | | | | | | |
| 255 | | DM00805 | 40 days | Thu 14/09/23 | Mon 13/11/23 | | | | | | | | | | | | | | | | |
| 256 | | Earthworks | 7 days | Thu 14/09/23 | Fri 22/09/23 | | | | | | | | | | | | | | | | |
| 259 | | Specialist Activites (Piling) | 28 days | Mon 25/09/23 | Fri 3/11/23 | | | | | | | | | | | | | | | | |
| 262 | | Finishing Activities | 5 days | Tue 7/11/23 | Mon 13/11/23 | | | | | | | | | | | | | | | | |
| 265 | | DM00806 | 6 days | Tue 5/09/23 | Wed 13/09/23 | | | | | | | | | | | | | | | | |
| 266 | | Earthworks | 6 days | Tue 5/09/23 | Wed 13/09/23 | | | | | | | | | | | | | | | | |
| 269 | | MS7 - Upper Kangaroo River Road | 109 days | Fri 2/06/23 | Mon 13/11/23 | | | | | | | | | | | | | | | | |
| 270 | | DM00583 | 50 days | Fri 2/06/23 | Wed 16/08/23 | | | | | | | | | | | | | | | | |
| 271 | | Earthworks | 14 days | Fri 2/06/23 | Fri 23/06/23 | | | | | | | | | | | | | | | | |
| 274 | | Specialist Activites (Piling & Mass Blocks) | 31 days | Mon 26/06/23 | Tue 8/08/23 | | | | | | | | | | | | | | | | |
| 277 | | Finishing Activities | 5 days | Wed 9/08/23 | Wed 16/08/23 | | | | | | | | | | | | | | | | |
| 280 | | DM00828 | 25 days | Tue 12/09/23 | Wed 18/10/23 | | | | | | | | | | | | | | | | |
| 281 | | Earthworks | 3 days | Tue 12/09/23 | Thu 14/09/23 | | | | | | | | | | | | | | | | |
| 284 | | Specialist Activites (Piling) | 19 days | Fri 15/09/23 | Fri 13/10/23 | | | | | | | | | | | | | | | | |
| 287 | | Finishing Activities | 3 days | Mon 16/10/23 | Wed 18/10/23 | | | | | | | | | | | | | | | | |
| 290 | | NH00011 | 47 days | Mon 4/09/23 | Mon 13/11/23 | | | | | | | | | | | | | | | | |
| 291 | | Earthworks | 5 days | Mon 4/09/23 | Fri 8/09/23 | | | | | | | | | | | | | | | | |
| 294 | | Specialist Activites (Nails) | 18 days | Tue 17/10/23 | Fri 10/11/23 | | | | | | | | | | | | | | | | |
| 297 | | Finishing Activities | 1 day | Mon 13/11/23 | Mon 13/11/23 | | | | | | | | | | | | | | | | |
| 300 | | AQ00001 | 44 days | Mon 26/06/23 | Mon 28/08/23 | | | | | | | | | | | | | | | | |
| 301 | | Earthworks | 11 days | Mon 26/06/23 | Mon 10/07/23 | | | | | | | | | | | | | | | | |
| 304 | | Specialist Activites (Piling) | 25 days | Wed 19/07/23 | Wed 23/08/23 | | | | | | | | | | | | | | | | |
| 307 | | Finishing Activities | 3 days | Thu 24/08/23 | Mon 28/08/23 | | | | | | | | | | | | | | | | |
| 310 | | MS8 - Mount Scanzi Road | 86 days | Tue 19/09/23 | Fri 9/02/24 | | | | | | | | | | | | | | | | |
| 311 | | DM00755 | 29 days | Tue 19/09/23 | Tue 31/10/23 | | | | | | | | | | | | | | | | |
| 312 | | Earthworks | 4 days | Tue 19/09/23 | Fri 22/09/23 | | | | | | | | | | | | | | | | |
| 315 | | Specialist Activites (Nails & Gabions) | 12 days | Fri 6/10/23 | Mon 23/10/23 | | | | | | | | | | | | | | | | |
| 318 | | Finishing Activities | 6 days | Tue 24/10/23 | Tue 31/10/23 | | | | | | | | | | | | | | | | |
| 321 | | DM00533 | 21 days | Mon 25/09/23 | Wed 25/10/23 | | | | | | | | | | | | | | | | |
| 322 | | Earthworks | 6 days | Mon 25/09/23 | Wed 4/10/23 | | | | | | | | | | | | | | | | |
| 325 | | Specialist Activites (Piling, Nails etc.) | 14 days | Thu 5/10/23 | Tue 24/10/23 | | | | | | | | | | | | | | | | |
| 328 | | Finishing Activities | 1 day | Wed 25/10/23 | Wed 25/10/23 | | | | | | | | | | | | | | | | |
| 331 | | NH00013 & DM00757 | 54 days | Thu 5/10/23 | Mon 8/01/24 | | | | | | | | | | | | | | | | |
| 332 | | Earthworks | 6 days | Thu 5/10/23 | Thu 12/10/23 | | | | | | | | | | | | | | | | |
| 335 | | Specialist Activites (Piling, Nails etc.) | 37 days | Wed 25/10/23 | Tue 19/12/23 | | | | | | | | | | | | | | | | |
| 338 | | Finishing Activities | 24 days | Fri 17/11/23 | Mon 8/01/24 | | | | | | | | | | | | | | | | |
| 341 | | DM00864 | 70 days | Fri 13/10/23 | Fri 9/02/24 | | | | | | | | | | | | | | | | |
| 342 | | Earthworks | 6 days | Fri 13/10/23 | Fri 20/10/23 | | | | | | | | | | | | | | | | |
| 345 | | Specialist Activites (Piling) | 21 days | Wed 20/12/23 | Mon 5/02/24 | | | | | | | | | | | | | | | | |
| 348 | | Finishing Activities | 4 days | Tue 6/02/24 | Fri 9/02/24 | | | | | | | | | | | | | | | | |
| 351 | | DM00822 | 11 days | Mon 23/10/23 | Tue 7/11/23 | | | | | | | | | | | | | | | | |
| 352 | | Earthworks | 3 days | Mon 23/10/23 | Wed 25/10/23 | | | | | | | | | | | | | | | | |
| 355 | | Specialist Activites (Erosion Matting) | 5 days | Thu 26/10/23 | Wed 1/11/23 | | | | | | | | | | | | | | | | |
| 358 | | Finishing Activities | 3 days | Thu 2/11/23 | Tue 7/11/23 | | | | | | | | | | | | | | | | |
| 361 | | DM00718 & DM00577 | 42 days | Wed 1/11/23 | Wed 17/01/24 | | | | | | | | | | | | | | | | |
| 362 | | Earthworks | 5 days | Wed 1/11/23 | Wed 8/11/23 | | | | | | | | | | | | | | | | |

| | | | | | | | | | | | | | |
|-----------|--|-----------------|--|--------------------|--|-----------------------|--|----------------|--|--------------------|--|-----------------|--|
| Task | | Summary | | Inactive Milestone | | Duration-only | | Start-only | | External Milestone | | Critical Split | |
| Split | | Project Summary | | Inactive Summary | | Manual Summary Rollup | | Finish-only | | Deadline | | Progress | |
| Milestone | | Inactive Task | | Manual Task | | Manual Summary | | External Tasks | | Critical | | Manual Progress | |



SHOALHAVEN AREA REMEDIATION OF MULTIPLE SLIPS - Construction PROGRAM

Version 2.1 [Printed 20-Jun-2023]

| ID | Task Mode | Task Name | Duration | Start | Finish | Predecessors | Successors | 2023 | | | | | | | | | | | | 2024 | |
|------|-----------|--|----------|--------------|--------------|--------------|------------|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|-----|-----|-------------|--|
| | | | | | | | | Qtr 1, 2023 | | | Qtr 2, 2023 | | | Qtr 3, 2023 | | | Qtr 4, 2023 | | | Qtr 1, 2024 | |
| | | | | | | | | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | |
| 365 | | Specialist Activites (Nails & Gabions) | 26 days | Thu 9/11/23 | Mon 18/12/23 | | | | | | | | | | | | | | | | |
| 368 | | Finishing Activities | 11 days | Tue 19/12/23 | Wed 17/01/24 | | | | | | | | | | | | | | | | |
| 371 | | MS9 - Suffolk Road | 92 days | Thu 14/09/23 | Wed 14/02/24 | | | | | | | | | | | | | | | | |
| 372 | | DM00523 | 92 days | Thu 14/09/23 | Wed 14/02/24 | | | | | | | | | | | | | | | | |
| 373 | | Earthworks | 6 days | Thu 14/09/23 | Thu 21/09/23 | | | | | | | | | | | | | | | | |
| 376 | | Specialist Activites (Piling) | 30 days | Thu 14/12/23 | Mon 12/02/24 | | | | | | | | | | | | | | | | |
| 379 | | Finishing Activities | 2 days | Tue 13/02/24 | Wed 14/02/24 | | | | | | | | | | | | | | | | |
| 382 | | MS10 - Hughes Road | 30 days | Fri 10/11/23 | Tue 9/01/24 | | | | | | | | | | | | | | | | |
| 383 | | DM00610 & DM00611 | 30 days | Fri 10/11/23 | Tue 9/01/24 | | | | | | | | | | | | | | | | |
| 384 | | Earthworks | 5 days | Fri 10/11/23 | Thu 16/11/23 | | | | | | | | | | | | | | | | |
| 387 | | Specialist Activites (Piling, Nails & Gabions) | 23 days | Thu 16/11/23 | Wed 20/12/23 | | | | | | | | | | | | | | | | |
| 390 | | Finishing Activities | 3 days | Thu 21/12/23 | Tue 9/01/24 | | | | | | | | | | | | | | | | |
| 393 | | MS11 - Abernathys Road | 65 days | Tue 26/09/23 | Tue 16/01/24 | | | | | | | | | | | | | | | | |
| 394 | | DM00865 | 65 days | Tue 26/09/23 | Tue 16/01/24 | | | | | | | | | | | | | | | | |
| 395 | | Earthworks | 3 days | Tue 26/09/23 | Thu 28/09/23 | | | | | | | | | | | | | | | | |
| 398 | | Specialist Activites (Piling) | 18 days | Fri 1/12/23 | Fri 12/01/24 | | | | | | | | | | | | | | | | |
| 401 | | Finishing Activities | 2 days | Mon 15/01/24 | Tue 16/01/24 | | | | | | | | | | | | | | | | |
| 404 | | MS12 - Bamarang Road | 84 days | Fri 27/10/23 | Fri 15/03/24 | | | | | | | | | | | | | | | | |
| 405 | | SH00290 | 73 days | Fri 27/10/23 | Thu 29/02/24 | | | | | | | | | | | | | | | | |
| 406 | | Earthworks | 6 days | Fri 27/10/23 | Fri 3/11/23 | | | | | | | | | | | | | | | | |
| 409 | | Specialist Activites (Nails & Gabions) | 33 days | Thu 21/12/23 | Thu 22/02/24 | | | | | | | | | | | | | | | | |
| 412 | | Finishing Activities | 4 days | Fri 23/02/24 | Thu 29/02/24 | | | | | | | | | | | | | | | | |
| 415 | | DM00899 | 70 days | Fri 17/11/23 | Fri 15/03/24 | | | | | | | | | | | | | | | | |
| 416 | | Earthworks | 3 days | Fri 17/11/23 | Tue 21/11/23 | | | | | | | | | | | | | | | | |
| 419 | | Specialist Activites (Nails) | 11 days | Fri 23/02/24 | Mon 11/03/24 | | | | | | | | | | | | | | | | |
| 422 | | Finishing Activities | 4 days | Tue 12/03/24 | Fri 15/03/24 | | | | | | | | | | | | | | | | |
| 425 | | MS13 - Browns Mountain Road | 34 days | Fri 6/10/23 | Thu 23/11/23 | | | | | | | | | | | | | | | | |
| 426 | | DM00706 | 34 days | Fri 6/10/23 | Thu 23/11/23 | | | | | | | | | | | | | | | | |
| 427 | | Earthworks | 22 days | Fri 6/10/23 | Tue 7/11/23 | | | | | | | | | | | | | | | | |
| 430 | | Specialist Activites (Piling & Gabions) | 25 days | Fri 13/10/23 | Fri 17/11/23 | | | | | | | | | | | | | | | | |
| 433 | | Finishing Activities | 4 days | Mon 20/11/23 | Thu 23/11/23 | | | | | | | | | | | | | | | | |
| 436 | | MS14 - Wogamia Road | 106 days | Fri 13/10/23 | Fri 5/04/24 | | | | | | | | | | | | | | | | |
| 437 | | SH00276 | 106 days | Fri 13/10/23 | Fri 5/04/24 | | | | | | | | | | | | | | | | |
| 438 | | Earthworks | 6 days | Fri 13/10/23 | Fri 20/10/23 | | | | | | | | | | | | | | | | |
| 441 | | Specialist Activites (Piling) | 34 days | Wed 7/02/24 | Wed 27/03/24 | | | | | | | | | | | | | | | | |
| 444 | | Finishing Activities | 5 days | Thu 28/03/24 | Fri 5/04/24 | | | | | | | | | | | | | | | | |
| 447 | | MS15 - Yalwal Road | 83 days | Fri 18/08/23 | Wed 20/12/23 | | | | | | | | | | | | | | | | |
| 448 | | NR00016 | 83 days | Fri 18/08/23 | Wed 20/12/23 | | | | | | | | | | | | | | | | |
| 449 | | Earthworks | 83 days | Fri 18/08/23 | Wed 20/12/23 | | | | | | | | | | | | | | | | |
| 452 | | CONSTRUCTION | 281 days | Thu 27/04/23 | Tue 9/07/24 | | | | | | | | | | | | | | | | |
| 1683 | | CLOSE-OUT | 230 days | Tue 9/07/24 | Wed 9/07/25 | | | | | | | | | | | | | | | | |

| | | | | | | | | | | | | | |
|-----------|--|-----------------|--|--------------------|--|-----------------------|--|----------------|--|--------------------|--|-----------------|--|
| Task | | Summary | | Inactive Milestone | | Duration-only | | Start-only | | External Milestone | | Critical Split | |
| Split | | Project Summary | | Inactive Summary | | Manual Summary Rollup | | Finish-only | | Deadline | | Progress | |
| Milestone | | Inactive Task | | Manual Task | | Manual Summary | | External Tasks | | Critical | | Manual Progress | |