

24<sup>th</sup> June, 2011

## Albatross Road Bridge completion date update

High rainfall earlier in June has delayed the proposed re-opening date of the Albatross Road Bridge. Work on the new box culvert to replace the old timber bridge on Albatross Road is continuing as fast as possible.

Originally proposed for reopening by 30 June 2011, the programmed date is now extended to 8 July 2011 and Councils contractor undertaking the work is committed to reopening the road at the earliest opportunity.

The existing detours around the works, via Yalwal Road & Cabbage Tree Lane will remain in place until the road reopens.

Progress to date has enabled the old timber bridge to be demolished, with salvageable components retained by council, and the highly weather impacted work of installing the new Box Culverts has been completed.

Works to complete include the Concrete wearing surface, minor roadwork's including widening to accommodate cyclists, guardrails, signage and line marking.

Enquiries on the Project may be made to Cliff Harris on 44293378.